

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
ARGONNE (Adrian TO ARDMORE)	A/C	1	2	94, 96							Yes	
BRIDGEVIEW	A/C	1	1	95	97				T.C.R.			
CAMPUS	A/C	1	4	94, 97	97							
COLLEGE	A/C	1	4	94						Reline		
DARTFORD	A/C	1	1	95	97				Partial Curb Repairs	Replace		
FAY	A/C	1	1	93,00	93,96,00							
MIRAMAR (BEXLEY TO VERONA)	A/C	1	3/4	95	97				T.C.R., C.S.	Replace	Yes	
SHEFFIELD (MAYFIELD TO BELVOIR)	A/C	1	3	93,00	93, 95, 99				T.C.R. 1612-MAYFIELD			
TEMBLEHURST	A/C	1	4	94	95, 99				T.C.R.	Reline		
BEACONWOOD	A/C	2	3		95, 99					Replace		
COLONY (MIRAMAR TO WRENFORD)	AC	2	4	94, 96	99				T.C.R.	Reline		
E. BERWALD	A/C	2	2	94, 96	97				T.C.R., Pot hole repairs	Replace		
EASTWAY (MIRMAR TO WRENFORD)	A/C	2	4	94,96,00	96,00					Reline		
EASTWAY (WARRENSVILLE TO MIRIMAR)	A/C	2	4	94,96,00	96,00					Reline		
EASTWAY (WEST OF WARRENSVILLE)	A/C	2	4	94, 96	96				S.C.	Replace		
EMERSON	A/C	2	2	94, 96	97				T.C.R., C.S.	Reline		
GOLFWAY	A/C	2	3	93, 97	93, 97							
HAYWOOD	A/C	2	1	94, 96	93, 95, 98			2007	Joint Repair by SE Service			
LOWDEN	A/C	2	1	95,01	97				C.S.	Reline		
MACKALL	A/C	2	4	93, 94, 97	93, 96				S.C.	Reline	Yes	
MONARCH (W. ANDERSON TO ADRIAN)	A/C	2	1	96	97					Replace		
SHERBROOK	A/C	2	1	93, 96	93,96,01				C.S., S.C.	Reline		
SHERIDAN	A/C	2	3	94, 97	2004					Reline		
SHERWOOD	A/C	2	1	95					T.C.R.			
WEST ANDERSON	A/C	2	1	93, 97	93, 97				T.C.R.			
ADRIAN (MONARCH TO GREEN)	C	3	2	93, 94, 96					C.S.			
AZALEA	C	3	1	95					Joint repairs			
BERWICK LANE	C	3	2						C.S., Minor jnt. Repair			
BILTAMY	A/C	3	3	95,01	97					RELINE		
BIRCHWOLD	A/C	3	4	94, 99	93,96,01					RELINE		
COLONY (WARRENSVILLE TO MIRAMAR)	A/C	3	4	94, 96	97				C.S.	Reline		
DEAN	C	3	3	95, 98					T.C.R.	Replace		
DELROY	A/A	3	2	95	93, 95, 99	82			C.S.			
DONWELL	A/C	3	3				1982			Reline		

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
EDENWOOD	C	3	2	94, 98	2004				T.C.R.			
ELMWOOD (CITY LIMIT TO WINSTON)	A/C	3	2	94, 99	97,00							
ELMWOOD (EAST OF BELVOIR)	A/C	3	2	94, 99	93,95,96,00							
FARNHURST (DORSH TO CITY LIMIT)	C	3	2	94, 99								
FRANCIS COURT	A/C	3	2	94, 99	93, 97							
FREEMONT	A/C	3	1	94, 99	93, 95, 99				Rejuvenation	Reline		
GENESEE	A/C	3	3	93, 99	93,96,01				S.C.	Replace		
GLENSIDE	A/C	3	1	95,01	97				C.S.			
GRANTLEIGH	A/C	3	2		2004				S.C.	Reline		
GREENVALE (PRINCETON TO RUPLE)	A/C	3	1	95	93, 97				C.S.			
GREENVALE (RUPLE TO GREEN)	A/C	3	1	95	93, 97	86			C.S.			
GREENWOLD	A/C	3	4	94, 98	93, 95, 98					Reline		
GROSVENOR (FENWICK TO WARRENSVILL)	A/C	3	4	97	96							
HARWOOD	A/C	3	3	93, 97	93, 97				C.S.			
HINSDALE	A/C	3	3	93, 99	93, 97				C.S.			
HOMESTEAD (ADRIAN TO ELMWOOD)	C	3	2	93, 95, 98				2007	Joint Repair by SE Service			
HOMESTEAD (ELMWOOD TO ARDMORE)	A/A	3	2	93, 95	93, 98	82		2007	Joint Repair by SE Service			
LACLEDE	A/C	3	3	94,96,01	95, 99				C.S.	Reline		
LANCASTER	A/A	3	1	95,01	95,99	85			C.S.			
MCFARLAND, Harwood to K.George	C	3	1	93, 99					C.S., Minor jnt. Repair			
MERRYMOUND	A/C	3	1	94, 99	93, 95, 99				Rejuvenation, C.S.	Replace		
MURRAY	A/C	3	1	95	97				C.S.			
PIERMONT (ADRIAN TO ELMWOOD)	A/A	3	2	94, 99	93, 95, 99	82				Reline		
PIERMONT (ROBERTS TO ADRIAN)	A/A	3	1	94, 97	93, 95, 98	82			C.S.	Replace		
RENWOOD	A/A	3	3	01	93, 97	82						
RUPLE	A/C	3	1	95				2007	Joint Repair by SE Service			
RUSHTON (GREEN TO DEAN)	C	3	3	94, 98					T.C.R.			
RUSHTON (NEVILLE TO RENWOOD)	A/A	3	3	94, 99	93,95,01	82			S.C.	Replace		
SHIRLEY	A/C	3	3	95,01	97					Replace		
SOUTH LYN CIRCLE (SOUTH)	C	3	2									
STILMORE	A/C	3	4	94, 97	97				T.C.R., C.S.			
STUART	A/C	3	1	94, 99	93, 95, 99				C.S.			
TAMALGA	A/C	3	2	94, 96	96,00				CURBS REPAIRED 2003	Reline		
VERONA (MIRAMARTO WRENFORD)	A/C	3	4		00				Joint Repair, C.S.	Reline		
WEST CLAIRE	A/C	3	3	94, 99	97							
WESTDALE	A/C	3	3	94,96,01	95, 99				C.S.			

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
WILBURN	C	3	2	93, 96				2007	Joint Repair by SE Service			
WILBURN CIRCLE	C	3	2					2007	Joint Repair by SE Service			
WILMINGTON	A/C	3	4	97	93, 97				T.C.R., C.S.	Replace		
WINSTON (ARDMORE TO GRANTLEIGH)	A/C	3	2		93,96,01				S.C.	Reline	Yes	
ADRIAN (WINSTON TO BELVOIR)	A/A	4	2	94, 96	93, 97	82			C.S.			
AMMON	A/S	4	1		2004					Replace		
ANGELA	C	4	2	93, 96				2008	C.S.	Replace		
ARDMORE (Avondale to Cleve. Ht)	A/C	4	2	94,97,00	93,96,00					Replace		
ARGONNE (ARDMORE TO MAYFIELD)	A/C	4	2	94,99,00	93,96,00						Yes	
AVONDALE (ADRIAN TO ELMWOOD)	A/C	4	2	94,00								
BAYARD (MAYWOOD TO OAKMOUNT)	A/A	4	3	94,00	93, 97	82						
BELVOIR MEWS	C	4	2	95					C.S.			
BLUESTONE (BELVOIR TO GREEN)	A/C	4	1	96	93, 96							
BLUESTONE (CITY LIMIT TO BELVOIR)	A/C	4	1/2									
BRADFORD	C	4	2	93, 99								
BUXTON	A/C	4	3	94, 99	95, 99					Replace		
CAPT. MONTAGANO	C	4	2	93, 99				2008		Replace		
CARLONE PLACE	C	4	2	93, 99					Minor jnt. Repair			
CLINTON	C	4	1	95,01		2004						
DARYL	C	4	1	95								
DILL	A/C	4	2	95	2004							
E. ANTISDALE (WRNSVILLE TO FENWICK)	A/C	4	4							Reline		
FAIROAKS	C	4	1	95		99			T.C.R.			
GLENRIDGE (CONCRETE SECTION)	C	4	1									
HILLROCK	C	4	2	93,99,00				2007	Joint Repair by SE Service			
HOLMDEN	A/C	4	3	00	2004							
LOWER DONWELL	A/A	4	3	95	93, 95, 99	82						
LUCILLE (4380 TO GREEN)	A/C	4	2	95	93,01				S.C.	Replace		
MCFARLAND, K.G. to Trebisky	C	4	1	93, 99					C.S.			
MONARCH (ELMWOOD TO ADRIAN)	C	4	2	93, 96						Reline		
NEVILLE (WRENFORD TO BELVOIR)	A/C	4	3	94,00								
OKALONA	A/C	4	4	94, 99	2004				S.C.	Reline		
PARKSIDE	A/S	4	1		2004					Replace		
PLAINFIELD (1105 TO ARDMORE)	A/C	4	2	94,00	2004							
PLAINFIELD (BLUESTONE TO 1105)	C	4	2	94, 97					CURBS REPAIRED 2003	Reline		

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
QUEEN ANN COURT	C	4	1	93, 96		2005				Replace		
QUEEN MARY	C	4	1	93, 99				2007	Joint Repair by SE Service			
QUILLIAMS	A/C	4	1	97	2004					Replace		
RUSHTON (ST. GREGORY'S TO OAKMOUNT)	A/S	4	3	94,98,00	93,96,00	00				Replace		
TEMBLETT TERRACE	A/A	4	4	95, 99	93, 95, 99	85				Reline		
TREBISKY	C	4	1			93				Replace		
UPPER DONWELL	A/A	4	3	95,01	95, 99	85			T.C.R.			
URBAN	A/C	4	1							Replace		
VERONA (WARRENSVILLE TO MIRAMAR)	A/C	4	4		00				C.S.	Reline		DEO
VILLA	A/C	4	2	95	93, 97							
WINSTON (ADRIAN TO ARDMORE)	A/C	4	1/2		93,96,01				S.C.		Yes	
WINSTON (GRANTLEIGH TO MAYFIELD)	A/C	4	2	94, 99	93,96,01				S.C.	Reline		
WRENFORD (BAYARD TO CEDAR)	A/C	4	4									
WYNCOTE	A/C	4	4	96	95, 99					Reline		
BRYAN	A/C	5	1	93,96,00	93,96,00	2009						
DIVISION	A/C	5	3	95, 01	97		2009		Curb Replacement			
LAUREL	A/C	5	2	94, 99	97		2009			Reline		
MAPLEGROVE	A/C	5	3	95		2009			T.C.R.	Replace	Yes	
ROANOKE, COVINGTON TO WALLINGFORD	A/C	5	1	95			2009		T.C.R.			
MAYWOOD	A/C	5	3	94, 99	93, 95, 99		2009		Chip seal			
OAKMOUNT	A/C	5	3	94, 99	93, 95, 99		2009		Chip Seal	Reline	Yes	
RAINBOW (4550 TO OAKMOUNT)	A/A	5	3	95, 01	93, 97	82	2009		Chip seal			
RAINBOW (GREEN TO 4550)	A/A	5	3	95, 01	93, 97		2009		Chip seal			
ACACIA	A/C	5	4	95	93, 96	03				RELINE		
ADRIAN (BELVOIR TO HOMESTEAD)	A/C	5	1	94, 96	93, 97	2006						
ANDERSON (GREEN TO PROFESSOR)	C	5	1			91						
ARDENDALE	A/C	5	3	95,00	96,00	03				Replace		
ARDMORE (BELVOIR EAST)	A/C	5	2	94,99,00	96,00		2004			Replace	Yes	
ARDMORE (BELVOIR WEST to Avondale)	A/C	5	2	94,97,00	93,96,00		2004			Replace		
ARGONNE (BLUESTONE TO Adrian)	A/C	5	1	94, 96		2005			T.C.R.			
AVONDALE (BLUESTONE TO ADRIAN)	A/C	5	1		93, 96	2005			S.C.			
AVONDALE (ELMWOOD TO MAYFIELD)	A/C	5	2	94, 97	97		2006				Yes	
BAYARD (BELVOIR TO GREEN)	A/C	5	3	94,01	95,00		2008		T.C.R.			
BAYARD (SCHOOL TO MAYWOOD)	A/S	5	3	94			2007					
BAYARD (WARRENSVILLE TO WRENFORD)	A/C	5	3	93, 94, 99	93, 97		02		C.S.			

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
BAYARD (WRENFORD TO BELVOIR)	A/C	5	3	94, 99			02					
BELWOOD	C	5	3			95				Replace		
BEXLEY	C	5	3			02						
BROOKLINE	A/C	5	2	95		2007						
BURGER	A/C	5	2			93				Reline		
CHARLTON	A/C	5	3	94		02				Replace		
CHELSTON	C	5	1	96		99						
CLIFFORD	C	5	2				2004			RELINE		
COLONY (WEST OF WARRENSVILLE)	A/C	5	4	94, 96	95, 99	03				Replace		
CORWIN	A/C	5	3	97	95, 98	02						
COTTAGE	A/C	5	3	00	96,00	03						
COVINGTON	A/C	5	1	95		2007			Curbs good	Replace		
DENNIS CIRCLE	C	5	2	94, 97		01						
DENNIS CIRCLE (CUL-DE-SAC)	C	5	2									
DORSH (1152 TO MAYFIELD)	A/C	5	2	94, 96	97		02					
DORSH (CUL-DE-SAC TO 1152)	A/C	5	2	94, 96	97		02			Replace		
DORSHWOOD	C	5	2			96						
E. ANTISDALE (WEST OF FENWICK)	A/C	5	4			2007			in process			
E. GREEN	C	5	2			96						
EDMOND	C	5	2			95				Replace		
ELLISON (EAST OF MIRAMAR)	A/C	5	3	93, 97	95, 98	03						
ELLISON (WEST OF MIRAMAR)	C	5	3	93, 97	95, 99	03						
ELMWOOD (WINSTON TO BELVOIR)	A/C	5	2	94, 99	93,95,96,00	2005						
FARNHURST (S. LYN CIRCLE TO DORSH)	C	5	2	94, 99		00						
FELTON	C	5	3			99						
FENWICK	A/C	5	4		96		02					
GARDEN	C	5	3	95		96						
GLENRIDGE (ASPHALT SECTION	A/A	5	1		97		2006					
GREENVALE (379 TO PRINCETON)	A/C	5	1	96	97		03		C.S.	Reline		
GREENVALE (LANCASTER TO 379)	A/C	5	1	96		03				Replace		
GREENWAY	C	5	4			95						
GROSVENOR (WEST OF FENWICK)	A	5	4	97	96		2007					
HALSEY	A	5	4	95,01	97	2006						
HEROLD	A/C	5	3	95			2006		New curbs, aprons			
HOMESTEAD (W. ANDERSON TO ADRIAN)	A/C	5	1	95			2008		T.C.R.			
KING GEORGE	C	5	1	93, 96			2005		Joint Repairs			

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
LAMBERT (4175 TO WRENFORD)	A/C	5	3	95		96				Reline		
LAMBERT (BEXLEY TO MIRAMAR)	C	5	3		95, 99	02				Reline		
LAMBERT (MIRAMAR TO 4175)	C	5	3	95		02						
LANGERDALE	A/C	5	4	95			02		C.S.			
LAUREL HILL	A/C	5	4				02					
LAWNWAY	C	5	3	95						Reline		
LIBERTY	A/C	5	2	93, 97	93, 95, 98	2007			Curbs good	Reline		
LILAC	A/C	5	2	95		03						
LINNELL	A/C	5	3	95		03						
LUCILLE (HOMESTEAD TO MONARCH)	C	5	2	96		01						
MAYDOR LANE	C	5	2	95		02				Reline		
MIRAMAR (CEDAR TO VERONA)	A/C	5	4	95	97		2006		New curbs, aprons			
MIRAMAR (FELTON TO BEXLEY)	A/C	5	3	95		03						
NEVILLE (BELVOIR TO GREEN)	A/A	5	3	94, 99	93,95,00		2008			Replace		
NEWBERRY	C	5	1	94		91						
NORMA	A/C	5	2	94		93						
PLAINFIELD (ARDMORE TO MAYFIELD)	A/C	5	2	94			03			Reline	Yes	
PLYMOUTH	A/C	5	1	95	97		2006		New curbs, aprons			
PRASSE	A/C	5	2	95, 99			03			Replace		
PRINCETON (BELVOIR EAST)	A/C	5	1	95	97		03					
PRINCETON (CAMBRIDGE TO BELVOIR)	A/C	5	1	95	97		02					
PRINCETON (QUILLIAMS TO CAMBRIDGE)	A/C	5	1	95			02					
PROFESSOR (ANDERSON TO RIDGEBURY)	A/C	5	1/2	97	95, 98	03 (Curbs)						
PROFESSOR (EDENWOOD TO BURGER)	A/C	5	2	97	95, 98	03 (Curbs)						
PROFESSOR (EDSAL TO FARNHURST)	A/C	5	2	99		02						
ROANOKE, CLEVE.HTS-COVINGTON	A/C	5	1	95	97	2008						
ROBERTS	A/C	5	1	95	97	2008						
SALISBURY	A/C	5	1	95			03			Replace		
SHEFFIELD (ARDMORE TO MAYFIELD)	C	5	2	95		99						
SOUTH LYN CIRCLE (NORTH)	C	5	2	95, 98		00						
STONEHAVEN	A/C	5	3/4	94, 99	97	03				Replace		
SUFFOLK	A/C	5	1	95		2007			T.C.R.			
SWAFFIELD	C	5	2	93, 97		01						
TELHURST (CONCRETE)	C	5	2	95			2007			Reline		
TELHURST TO CONCRETE	A/C	5	2	95, 98	97		03					
VERONA (WRENFORD TO BELVOIR)	A/A	5	4		95,00	82	02					

STREET	TYPE	RATING	WARD	CRACK SEAL	SEAL COAT	RECONST. YEAR	RESURF. YEAR	Minor Repairs	COMMENTS	Watermain Repair or Replace	Flood Control Project Area	DEO Identified Priority
VICTORY	C	5	2	94, 97	97	01				Replace		
WALLINGFORD	C	5	1	95		99				Replace		
WANDSWORTH	A/C	5	3			95						
WARRENDALE	A	5	4	96		2006/2007						
WAVERLY	A/C	5	1	95		2007						
WHITEHALL, Bridge to Dorsh	C	5	2	93,99,00			2005		Joint Repair			
WHITEHALL, Green to Bridge	C	5	2	93,99,00		2004						
WINSTON (BLUESTONE TO ADRIAN)	A/A	5	1		93,96,01	2006				Reline		
WRENFORD (BELVOIR TO NEVILLE)	C	5	3	96		02						
WRENFORD (NEVILLE TO BAYARD)	C	5	3	96		93						

DENOTES CHANGED STATUS THIS YEAR

DOPWIC RATING CODE:

- EXCELLENT = 5
- GOOD = 4
- FAIR = 3
- POOR = 2
- CRITICAL = 1

ABBREVIATIONS:

- A/A: ASPHALT OVERLAY ON ASPHALT BASE
- A/C: ASPHALTOVERLAY ON CONCRETE BASE
- C: CONCRETE
- C.S.: CRACK SEAL
- S.C.: SEAL COAT
- T.C.R.: TOTAL CURB REPLACEMENT